

	Navn	Gjeldende start	Gjeldende slutt	Gjeldende varighet	Kv. 1, 2021			Kv. 2, 2021		Kv. 3, 2021		Kv. 4, 2021				
					jan...	feb...	mars	april	mai	juni	juli	aug...	sep...	okt...	nov...	des...
14	<input type="checkbox"/> Rabstad bru	29.01.2021	22.10.2021	166 dager												
15	<input type="checkbox"/> Anbudsfase	29.01.2021	26.03.2021	41 dager												
18	Tilbudsfrist	01.03.2021	01.03.2021	0 dager			01.03.2021									
22	Kontrakt med entreprenør	26.03.2021	26.03.2021	0 dager			26.03.2021									
23	<input type="checkbox"/> Byggefase	23.04.2021	22.10.2021	112 dager												
25	Dekkeelementer satt i bestilling	23.04.2021	23.04.2021	0 dager				23.04.2021								
26	Kvalitetsplan overlevert	21.05.2021	21.05.2021	0 dager					21.05.2021							
27	Sikkerhetsstillelse overlevert	21.05.2021	21.05.2021	0 dager					21.05.2021							
28	Forsikringsbevis overlevert	21.05.2021	21.05.2021	0 dager					21.05.2021							
29	Fremdriftsplan overlevert	21.05.2021	21.05.2021	0 dager					21.05.2021							
30	Fysisk oppstart stedlige arbeider	15.06.2021	15.06.2021	0 dager						15.06.2021						
62	Arbeider som påvirker vannstrengen avsluttet	15.09.2021	15.09.2021	0 dager								15.09.2021				
63	Ferdigbefaring	15.10.2021	15.10.2021	0 dager									15.10.2021			
64	Som bygget dokumentasjon overlevert	15.10.2021	15.10.2021	0 dager									15.10.2021			
65	FDV-dokumentasjon overlevert	15.10.2021	15.10.2021	0 dager									15.10.2021			
66	Overtakelse	22.10.2021	22.10.2021	0 dager									22.10.2021			



Ekstern



Gjeldende plan



Gjeldende plan



Gjeldende plan



Kunde



Oppnådd milepæl