

004 Tentativ fremdriftsplan

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Timeline (Half 2, 2021 to Half 2, 2023)													
1		Løvestakkveien - Kommunale boliger	483 days	Mon 09.08.21	Mon 14.08.23			[Gantt bar for task 1]													
2		Rammetillatelse	60 days	Mon 09.08.21	Fri 29.10.21			[Gantt bar for task 2]													
3		Kontrahering	29 days	Wed 22.09.21	Mon 01.11.21			[Gantt bar for task 3]													
4		Utsendelse anbudsgrunnlag	0 days	Wed 22.09.21	Wed 22.09.21	2SS	BH	[Milestone diamond at 22.09]													
5		Anbudsregning tilbydere	14 days	Wed 22.09.21	Mon 11.10.21	4	TE	[Gantt bar for task 5]													
6		Evaluering tilbud	5 days	Tue 12.10.21	Mon 18.10.21	5	BH	[Gantt bar for task 6]													
7		Tilbudsavklaringer og forhandlinger	5 days	Tue 19.10.21	Mon 25.10.21	6	BH, TE	[Gantt bar for task 7]													
8		Kontrahering	5 days	Tue 26.10.21	Mon 01.11.21	7	BH	[Gantt bar for task 8]													
9		Totalentreprise inkl. Detaljprosjektering	422 days	Tue 02.11.21	Mon 14.08.23		TE	[Gantt bar for task 9]													
10		Detaljprosjektering	43 days	Tue 02.11.21	Mon 03.01.22	8		[Gantt bar for task 10]													
11		Utførelse	379 days	Mon 03.01.22	Mon 14.08.23		TE	[Gantt bar for task 11]													
12		Oppstart	0 days	Mon 03.01.22	Mon 03.01.22	10		[Milestone diamond at 03.01]													
13		Graving tekniske føringer	40 days	Tue 04.01.22	Mon 28.02.22	12		[Gantt bar for task 13]													
14		Utflytning Løvestakklien 23	0 days	Mon 28.02.22	Mon 28.02.22	13		[Milestone diamond at 28.02]													
15		Klargjøring av lomp i Løvestakklien 23	5 days	Tue 01.03.22	Mon 07.03.22	14		[Gantt bar for task 15]													
16		Utflytning Løvestakklien 5	0 days	Mon 07.03.22	Mon 07.03.22	15		[Milestone diamond at 07.03]													
17		Riving og rehab - Løvestakklien 5	40 days	Tue 08.03.22	Mon 02.05.22	16		[Gantt bar for task 17]													
18		Innflytning Løvestakklien 5	0 days	Mon 02.05.22	Mon 02.05.22	17		[Milestone diamond at 02.05]													
19		Utflytning Løvestakklien 7	0 days	Fri 06.05.22	Fri 06.05.22	17FS+4 days		[Milestone diamond at 06.05]													
20		Riving og rehab - Løvestakklien 7	40 days	Mon 09.05.22	Fri 01.07.22	19		[Gantt bar for task 20]													
21		Innflytning Løvestakklien 7	0 days	Fri 01.07.22	Fri 01.07.22	20		[Milestone diamond at 01.07]													
22		Utflytning Løvestakklien 9	0 days	Thu 04.08.22	Thu 04.08.22	20FS+4 days		[Milestone diamond at 04.08]													
23		Riving og rehab - Løvestakklien 9	40 days	Mon 01.08.22	Fri 23.09.22	21		[Gantt bar for task 23]													
24		Innflytning Løvestakklien 9	0 days	Fri 23.09.22	Fri 23.09.22	23		[Milestone diamond at 23.09]													
25		Utflytning Løvestakklien 11	0 days	Thu 29.09.22	Thu 29.09.22	23FS+4 days		[Milestone diamond at 29.09]													
26		Riving og rehab - Løvestakklien 11	40 days	Mon 26.09.22	Fri 18.11.22	24		[Gantt bar for task 26]													
27		Innflytning Løvestakklien 11	0 days	Fri 18.11.22	Fri 18.11.22	26		[Milestone diamond at 18.11]													
28		Utflytning Løvestakklien 15	0 days	Thu 24.11.22	Thu 24.11.22	26FS+4 days		[Milestone diamond at 24.11]													
29		Riving og rehab - Løvestakklien 15	40 days	Mon 21.11.22	Mon 16.01.23	27		[Gantt bar for task 29]													
30		Innflytning Løvestakklien 15	0 days	Mon 16.01.23	Mon 16.01.23	29		[Milestone diamond at 16.01]													
31		Utflytning Løvestakklien 17	0 days	Fri 20.01.23	Fri 20.01.23	29FS+4 days		[Milestone diamond at 20.01]													
32		Riving og rehab - Løvestakklien 17	40 days	Tue 17.01.23	Mon 13.03.23	30		[Gantt bar for task 32]													
33		Innflytning Løvestakklien 17	0 days	Mon 13.03.23	Mon 13.03.23	32		[Milestone diamond at 13.03]													
34		Utflytning Løvestakklien 19	0 days	Fri 17.03.23	Fri 17.03.23	32FS+4 days		[Milestone diamond at 17.03]													
35		Riving og rehab - Løvestakklien 19	40 days	Tue 14.03.23	Mon 08.05.23	33		[Gantt bar for task 35]													
36		Innflytning Løvestakklien 19	0 days	Mon 08.05.23	Mon 08.05.23	35		[Milestone diamond at 08.05]													
37		Flytting av rigg/lomp	5 days	Tue 09.05.23	Mon 15.05.23	35		[Gantt bar for task 37]													
38		Riving og rehab - Løvestakklien 23	40 days	Tue 16.05.23	Mon 07.08.23	37		[Gantt bar for task 38]													
39		Innflytning Løvestakklien 23	0 days	Mon 07.08.23	Mon 07.08.23	38		[Milestone diamond at 07.08]													
40		Nedrigg	5 days	Tue 08.08.23	Mon 14.08.23	39		[Gantt bar for task 40]													

Project: 210304 Tentativ fremdriftsplan
Date: Thu 16.09.21

	Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress
	Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline		
	Inactive Task		Manual Task		Manual Summary		External Tasks		Progress		