

Fremdriftsplan - Nexans

Oppgradering transportbanen

	Januar				Februar				Mars					April					Mai					Juni					Juli					August												
Uke	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35											
Aktiviteter									Spoling					Spoling					Spoling					Transportbane stengt					Fellesferie					Transportbane stengt												
Milepæler	17.1.23 ANBUDSUTLYSNING				30.1.23 ANBUSDBEFARING				7.2.23 Frist innsending spørsmål				21.2.23 FRIST INNLEVERING ANBUD				7.3.23 KONTRAHERING					22.5.23 OPPSTART ANLEGG SARBEID					30.6.23 DELLEVERANSE AV KULVERT					IKKE ARBEID I FELLESEFERIEN					21.8.23 OVERLEVERING KULVERT					1.9.23 ÅPNING FISKVÅGVEGEN				
Datoer																																														
Anbudstid	1	2	3		4	5	6																																							
Kontraheringstid								1	2																																					
Kontraktinngåing																																														
Bestilling og Leveringstid kulvert										1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18																			
Anleggsperiode																						1	2	3	4	5	6	7																		
Overlevering ferdig kulver																																														
Ferdigstillelse vei og terrengoverflateoverflate																																							1	2						