

Ajer / Katta Opprusting av uteområde - Foreløpig fremdriftsplan

ID	Aktivitet	Aktivitetsnavn	Varighet	Start	Slutt	% fullført	Kommentar fremdrift	2020												2021											
								desember	januar	februar	mars	april	mai	juni	juli	august	september	oktober	november	desember	januar	februar	mars	april	mai	juni	juli	august			
1	📌	Organisering av prosjekt	35,13 dager	ma 02.12.19	ti 28.01.20	87%		[Gantt chart for activity 1: A thick black bar spanning from Dec 2, 2019, to Jan 28, 2020, with a progress indicator at 87%.																							
2	📌	Etablering avtale HFK / HK	34 dager	ma 02.12.19	fr 24.01.20	80%		[Gantt chart for activity 2: A blue bar from Dec 2, 2019, to Jan 24, 2020, with a progress indicator at 80%.																							
3	✓	Avklare prosjektorganisasjon	16 dager	ma 02.12.19	on 01.01.20	100%		[Gantt chart for activity 3: A blue bar from Dec 2, 2019, to Jan 1, 2020, with a progress indicator at 100%.																							
4	✓	Avklare innkjøpsrutiner	35 dager	ma 02.12.19	ti 28.01.20	100%		[Gantt chart for activity 4: A blue bar from Dec 2, 2019, to Jan 28, 2020, with a progress indicator at 100%.																							
5	📌	Avklare økonomirutiner	35 dager	ma 02.12.19	ti 28.01.20	75%		[Gantt chart for activity 5: A blue bar from Dec 2, 2019, to Jan 28, 2020, with a progress indicator at 75%.																							
6	📌	Myndighetsbehandling	176 dager	on 01.01.20	to 01.10.20	43%		[Gantt chart for activity 6: A thick black bar from Jan 1, 2020, to Oct 1, 2020, with a progress indicator at 43%.																							
7	✓	Anskaffelse rådgiver / ansvarlig søker	30 dager	on 01.01.20	on 12.02.20	100%		[Gantt chart for activity 7: A blue bar from Jan 1, 2020, to Feb 12, 2020, with a progress indicator at 100%.																							
8	✓	Miljøteknisk grunnundersøkelser	10 dager	sø 08.03.20	fr 20.03.20	100%	Ikke behov. Avklart H	[Gantt chart for activity 8: A blue bar from Mar 8, 2020, to Mar 20, 2020, with a progress indicator at 100%.																							
9	📌	Utarbeide søknad om rammetillatelse	10 dager	on 01.04.20	fr 17.04.20	0%		[Gantt chart for activity 9: A blue bar from Apr 1, 2020, to Apr 17, 2020, with a progress indicator at 0%.																							
10	📌	Søknad om rammetillatelse	0 dager	fr 17.04.20	fr 17.04.20	0%		[Gantt chart for activity 10: A blue bar from Apr 17, 2020, to Apr 17, 2020, with a progress indicator at 0%.																							
11	📌	Behandling av søknad om rammetillatelse	15 dager	ma 20.04.20	ma 11.05.20	0%		[Gantt chart for activity 11: A blue bar from Apr 20, 2020, to May 11, 2020, with a progress indicator at 0%.																							
12	📌	Utarbeide søknad om IG	8 dager	ma 14.09.20	to 24.09.20	0%		[Gantt chart for activity 12: A blue bar from Sep 14, 2020, to Sep 24, 2020, with a progress indicator at 0%.																							
13	📌	Behandling av IG søknad	5 dager	to 24.09.20	to 01.10.20	0%		[Gantt chart for activity 13: A blue bar from Sep 24, 2020, to Oct 1, 2020, with a progress indicator at 0%.																							
14	📌	Behandling av rådet for funksjonshemmede	14 dager	to 26.03.20	fr 17.04.20	0%		[Gantt chart for activity 14: A blue bar from Mar 26, 2020, to Apr 17, 2020, with a progress indicator at 0%.																							
15	📌	Forprosjektfase	106 dager	on 01.01.20	to 04.06.20	17%		[Gantt chart for activity 15: A thick black bar from Jan 1, 2020, to Jun 4, 2020, with a progress indicator at 17%.																							
16	📌	Etablering områdeplan	61 dager	on 01.01.20	on 25.03.20	0%		[Gantt chart for activity 16: A blue bar from Jan 1, 2020, to Mar 25, 2020, with a progress indicator at 0%.																							
17	📌	Høring områdeplan hos naboer	8 dager	to 26.03.20	ma 06.04.20	0%		[Gantt chart for activity 17: A blue bar from Mar 26, 2020, to Apr 6, 2020, with a progress indicator at 0%.																							
18	📌	Eventuelle justeringer etter høring	6 dager	ti 07.04.20	fr 17.04.20	0%		[Gantt chart for activity 18: A blue bar from Apr 7, 2020, to Apr 17, 2020, with a progress indicator at 0%.																							
19	📌	Etablering av underlag for totalentreprise	90 dager	on 01.01.20	ti 12.05.20	33%		[Gantt chart for activity 19: A blue bar from Jan 1, 2020, to May 12, 2020, with a progress indicator at 33%.																							
20	📌	Kvalitetssikring i prosjektgruppa runde 2	10 dager	ma 27.04.20	ti 12.05.20	0%		[Gantt chart for activity 20: A blue bar from Apr 27, 2020, to May 12, 2020, with a progress indicator at 0%.																							
21	📌	Etablering forprosjektkalkyle	10 dager	ma 23.03.20	ma 06.04.20	25%		[Gantt chart for activity 21: A blue bar from Mar 23, 2020, to Apr 6, 2020, with a progress indicator at 25%.																							
22	📌	Godkjenning i prosjekt / styringsgruppen	7 dager	ti 26.05.20	to 04.06.20	0%		[Gantt chart for activity 22: A blue bar from May 26, 2020, to Jun 4, 2020, with a progress indicator at 0%.																							
23	📌	Gjennomføringsfase	286 dager	to 04.06.20	fr 30.07.21	0%		[Gantt chart for activity 23: A thick black bar from Jun 4, 2020, to Jul 30, 2021, with a progress indicator at 0%.																							
24	📌	Anbudsfase totalentreprenør	21 dager	to 04.06.20	fr 03.07.20	0%		[Gantt chart for activity 24: A blue bar from Jun 4, 2020, to Jul 3, 2020, with a progress indicator at 0%.																							
25	📌	Evaluerer anbud	5 dager	fr 03.07.20	fr 31.07.20	0%		[Gantt chart for activity 25: A blue bar from Jul 3, 2020, to Jul 31, 2020, with a progress indicator at 0%.																							
26	📌	Dialog / Tildeling	6 dager	fr 31.07.20	ma 10.08.20	0%		[Gantt chart for activity 26: A blue bar from Jul 31, 2020, to Aug 10, 2020, with a progress indicator at 0%.																							
27	📌	Karentstid	10 dager	ma 10.08.20	ma 24.08.20	0%		[Gantt chart for activity 27: A blue bar from Aug 10, 2020, to Aug 24, 2020, with a progress indicator at 0%.																							
28	📌	Detaljprosjektering	50 dager	ma 24.08.20	ma 02.11.20	0%		[Gantt chart for activity 28: A blue bar from Aug 24, 2020, to Nov 2, 2020, with a progress indicator at 0%.																							
29	📌	Gjennomføring fase1	65 dager	to 01.10.20	to 31.12.20	0%		[Gantt chart for activity 29: A blue bar from Oct 1, 2020, to Dec 31, 2020, with a progress indicator at 0%.																							
30	📌	Gjennomføring fase 2	50 dager	sø 23.05.21	fr 30.07.21	0%		[Gantt chart for activity 30: A blue bar from May 23, 2021, to Jul 30, 2021, with a progress indicator at 0%.																							

Prosjekt: msproj11
Dato: lø 30.05.20

Aktivitet		Prosjektsammendrag		Inaktivt sammendrag		Manuell sammendragsfremheving		Tidsfrist	
Deling		Eksterne aktiviteter		Inaktivt sammendrag		Manuelt sammendrag		Fremdrift	
Milepæl		Ekstern milepæl		Manuell aktivitet		Bare start		Manuell fremdrift	
Sammendrag		Inaktivt aktivitet		Bare varighet		Bare slutt			