


	Aktivitetsnavn	Gjeldende start	Gjeldende slutt	Gjeldende varighet	september 2021					oktober 2021					november 20	
					U34	U35	U36	U37	U38	U39	U40	U41	U42	U43	U44	U45
1	 Sanering av hytter og hus Asdalstrand	01.09.2021	25.10.2021	39 dager												
2	Signere kontrakt med entreprenør	01.09.2021	01.09.2021	0 dager												
3	Miljøsanering av hytter og hus	01.09.2021	14.09.2021	10 dager												
4	forberdende arbeider brannøvelse	15.09.2021	17.09.2021	3 dager												
5	Brannøvelse	20.09.2021	29.09.2021	8 dager												
6	Opprydning av branntomter	30.09.2021	20.10.2021	15 dager												
7	Riving av Asdalstrand 211	30.09.2021	13.10.2021	10 dager												
8	nedrigg	21.10.2021	25.10.2021	3 dager												

 Gjeldende
 Gjeldende

 Gjeldende
 Fremdrift (timevektet)

 Fremdrift (timevektet) for summasjon
 Oppnådd milepæl