



KULVERT KÅRHUS BRU

29.02.2024

I samband etablering av anna infrastruktur vart det hausten 2023 etablert kulvert og varmerøyr for framtidig biovarmeanlegg ved Kårhus bru. Røyra er avslutta i / under terreng i begge endar av kulvert og må gravast fram for vidareføring.

Levert materiell til røyr i kulvert:

| Beskriving | Tal | Eining |
|--|------|--------|
| Kulvertrør 1x75/6,8mm, Ø160mm, PN 6 | 22,0 | M |
| Kulvertrør 1x75/6,8mm, Ø160mm, PN 6 | 22,0 | M |
| Tippunion 2" utv. x 75/6,8 mm PEX, PN6 - m/ bolt | 4,0 | stk |
| Endekappe kulvertrør, single A160-1x75 | 4,0 | stk |

Bilete frå utført arbeid ved kulvert Kårhus bru:

