

PROJECT SCHEDULE - NORWEGIAN PRINTING MUSEUM

Shortcuts:

SD Schematic Design
 DD Detailed Design
 TD Tender Documents

FB Feedback
 MUST Museum Stavanger
 ATB Atelier Brückner

■ Beginn of phase
 ◆ Milestone
 // Feedack time

Bankholiday Germany
 Rogaland schoolbreak
 * Sandra on Holiday

2018

AUGUST		SEPTEMBER		OKTOBER		NOVEMBER		DECEMBER	
01.08.18	We.	01.09.18	Sa. ■ Schematic Design	01.10.18	Mo.	01.11.18	Th. Bankholiday Germany	01.12.18	Sa.
02.08.18	Th.	02.09.18	Su. Phase	02.10.18	Tu.	02.11.18	Fr. Holiday	02.12.18	Su.
03.08.18	Fr.	03.09.18	Mo.	03.10.18	We. Bankholiday Germany	03.11.18	Sa.	03.12.18	Mo. //
04.08.18	Sa.	04.09.18	Tu.	04.10.18	Th. Holiday	04.11.18	Su.	04.12.18	Tu. //
05.08.18	Su.	05.09.18	We.	05.10.18	Fr. Holiday	05.11.18	Mo.	05.12.18	We. //
06.08.18	Mo.	06.09.18	Th.	06.10.18	Sa.	06.11.18	Tu.	06.12.18	Th. //
07.08.18	Tu.	07.09.18	Fr.	07.10.18	Su.	07.11.18	We.	07.12.18	Fr. // MUST: FB
08.08.18	We.	08.09.18	Sa.	08.10.18	Mo.	08.11.18	Th.	08.12.18	Sa.
09.08.18	Th.	09.09.18	Su.	09.10.18	Tu.	09.11.18	Fr.	09.12.18	Su.
10.08.18	Fr.	10.09.18	Mo.	10.10.18	We. ◆ ATB: 50% SD	10.11.18	Sa.	10.12.18	Mo. ATB Adaption of
11.08.18	Sa.	11.09.18	Tu.	11.10.18	Th. //	11.11.18	Su.	11.12.18	Tu. Plans and
12.08.18	Su.	12.09.18	We.	12.10.18	Fr. //	12.11.18	Mo.	12.12.18	We. Presentation
13.08.18	Mo.	13.09.18	Th.	13.10.18	Sa.	13.11.18	Tu.	13.12.18	Th. acc. to Feedback
14.08.18	Tu.	14.09.18	Fr.	14.10.18	Su.	14.11.18	We.	14.12.18	Fr.
15.08.18	We. ◆ Kickoff	15.09.18	Sa.	15.10.18	Mo. //	15.11.18	Th.	15.12.18	Sa.
16.08.18	Th.	16.09.18	Su.	16.10.18	Tu. //	16.11.18	Fr.	16.12.18	Su.
17.08.18	Fr.	17.09.18	Mo.	17.10.18	We. //	17.11.18	Sa.	17.12.18	Mo. Sandra Day off
18.08.18	Sa.	18.09.18	Tu.	18.10.18	Th. //	18.11.18	Su.	18.12.18	Tu.
19.08.18	Su.	19.09.18	We.	19.10.18	Fr. // MUST: FB	19.11.18	Mo.	19.12.18	We. Final Handover
20.08.18	Mo.	20.09.18	Th.	20.10.18	Sa.	20.11.18	Tu.	20.12.18	Th. incl. Cost+Schedule
21.08.18	Tu.	21.09.18	Fr.	21.10.18	Su.	21.11.18	We.	21.12.18	Fr. ◆ ATB:100% SD-2.0
22.08.18	We.	22.09.18	Sa.	22.10.18	Mo.	22.11.18	Th.	22.12.18	Sa. Christmas Holiday
23.08.18	Th.	23.09.18	Su.	23.10.18	Tu.	23.11.18	Fr.	23.12.18	Su.
24.08.18	Fr.	24.09.18	Mo.	24.10.18	We.	24.11.18	Sa.	24.12.18	Mo. Day off at MUST
25.08.18	Sa.	25.09.18	Tu.	25.10.18	Th.	25.11.18	Su.	25.12.18	Tu. Bankholiday Nor.&Ger.
26.08.18	Su.	26.09.18	We.	26.10.18	Fr.	26.11.18	Mo.	26.12.18	We. Bankholiday Nor.&Ger.
27.08.18	Mo.	27.09.18	Th.	27.10.18	Sa.	27.11.18	Tu.	27.12.18	Th.
28.08.18	Tu.	28.09.18	Fr.	28.10.18	Su.	28.11.18	We.	28.12.18	Fr.
29.08.18	We.	29.09.18	Sa.	29.10.18	Mo.	29.11.18	Th. Presentation	29.12.18	Sa.
30.08.18	Th. Handover	30.09.18	Su.	30.10.18	Tu.	30.11.18	Fr. ◆ ATB:100% SD 1.0	30.12.18	Su.
31.08.18	Fr. Modules			31.10.18	We.			31.12.18	Mo. Day off at MUST

PROJECT SCHEDULE - NORWEGIAN PRINTING MUSEUM

Shortcuts:

SD Schematic Design
 DD Detailed Design
 TD Tender Documents

FB Feedback
 MUST Museum Stavanger
 ATB Atelier Brückner

■ Beginn of phase
 ◆ Milestone
 // Feedack time

Bankholiday Germany
 Rogaland schoolbreak
 * Sandra on Holiday

2019

JANUARY		FEBRUARY		MARCH		APRIL		MAI	
01.01.19	Tu. <i>Bankholiday Nor.&Ger.</i>	01.02.19	Fr.	01.03.19	Fr. ◆ MUST Content:	01.04.19	Mo.	01.05.19	We. * <i>Bankholiday Nor.&Ger.</i>
02.01.19	We.	02.02.19	Sa.	02.03.19	Sa. Delivery of 50% text,	02.04.19	Tu.	02.05.19	Th. *
03.01.19	Th.	03.02.19	Su.	03.03.19	Su. pictures and films	03.04.19	We.	03.05.19	Fr. *
04.01.19	Fr. ◆ Approval 100% SD	04.02.19	Mo.	04.03.19	Mo.	04.04.19	Th.	04.05.19	Sa. *
05.01.19	Sa.	05.02.19	Tu.	05.03.19	Tu.	05.04.19	Fr.	05.05.19	Su. *
06.01.19	Su.	06.02.19	We.	06.03.19	We.	06.04.19	Sa.	06.05.19	Mo.
07.01.19	Mo. ■ Detail Design Phase	07.02.19	Th.	07.03.19	Th.	07.04.19	Su.	07.05.19	Tu.
08.01.19	Tu.	08.02.19	Fr.	08.03.19	Fr.	08.04.19	Mo.	08.05.19	We.
09.01.19	We.	09.02.19	Sa.	09.03.19	Sa.	09.04.19	Tu.	09.05.19	Th.
10.01.19	Th.	10.02.19	Su.	10.03.19	Su.	10.04.19	We. Workshop Stavanger	10.05.19	Fr.
11.01.19	Fr.	11.02.19	Mo.	11.03.19	Mo.	11.04.19	Th. Workshop Stavanger	11.05.19	Sa.
12.01.19	Sa.	12.02.19	Tu.	12.03.19	Tu.	12.04.19	Fr. ◆ ATB: 50% DD	12.05.19	Su.
13.01.19	Su.	13.02.19	We.	13.03.19	We.	13.04.19	Sa.	13.05.19	Mo.
14.01.19	Mo.	14.02.19	Th.	14.03.19	Th.	14.04.19	Su.	14.05.19	Tu.
15.01.19	Tu.	15.02.19	Fr.	15.03.19	Fr.	15.04.19	Mo. Break due to arch. delay	15.05.19	We.
16.01.19	We.	16.02.19	Sa.	16.03.19	Sa.	16.04.19	Tu.	16.05.19	Th.
17.01.19	Th.	17.02.19	Su.	17.03.19	Su.	17.04.19	We.	17.05.19	Fr. <i>Bankholiday Nor.</i>
18.01.19	Fr.	18.02.19	Mo.	18.03.19	Mo.	18.04.19	Th. <i>Bankholiday Nor.</i>	18.05.19	Sa.
19.01.19	Sa.	19.02.19	Tu.	19.03.19	Tu.	19.04.19	Fr. <i>Bankholiday Nor.&Ger.</i>	19.05.19	Su.
20.01.19	Su.	20.02.19	We.	20.03.19	We.	20.04.19	Sa.	20.05.19	Mo.
21.01.19	Mo.	21.02.19	Th.	21.03.19	Th. //	21.04.19	Su. <i>Eastern</i>	21.05.19	Tu.
22.01.19	Tu.	22.02.19	Fr.	22.03.19	Fr. //	22.04.19	Mo. <i>Bankholiday Nor.&Ger.</i>	22.05.19	We.
23.01.19	We. ◆ ATB: 30% DD	23.02.19	Sa.	23.03.19	Sa. <i>Sandra Holiday</i>	23.04.19	Tu.	23.05.19	Th. // <i>AEPM Conference</i>
24.01.19	Th. Workshop Stuttgart	24.02.19	Su.	24.03.19	Su.	24.04.19	We.	24.05.19	Fr. // <i>Belgium</i>
25.01.19	Fr. Workshop Stuttgart	25.02.19	Mo. <i>Winterbreak</i>	25.03.19	Mo. //	25.04.19	Th.	25.05.19	Sa.
26.01.19	Sa.	26.02.19	Tu. <i>Rogaland</i>	26.03.19	Tu. //	26.04.19	Fr.	26.05.19	Su.
27.01.19	Su.	27.02.19	We.	27.03.19	We. //	27.04.19	Sa.	27.05.19	Mo.
28.01.19	Mo.	28.02.19	Th.	28.03.19	Th. //	28.04.19	Su.	28.05.19	Tu.
29.01.19	Tu.			29.03.19	Fr. // MUST: FB	29.04.19	Mo.	29.05.19	We.
30.01.19	We.			30.03.19	Sa.	30.04.19	Tu.	30.05.19	Th. <i>Bankholiday Nor.&Ger.</i>
31.01.19	Th.			31.03.19	Su.			31.05.19	Fr. <i>Bridge-Day</i>

PROJECT SCHEDULE - NORWEGIAN PRINTING MUSEUM

Shortcuts:

SD Schematic Design
 DD Detailed Design
 TD Tender Documents

FB Feedback
 MUST Museum Stavanger
 ATB Atelier Brückner

■ Beginn of phase
 ◆ Milestone
 // Feedack time

Summerholiday: In July almost all building companies take general staff holiday in Norway

Bankholiday Germany
 Rogaland schoolbreak
 * Sandra on Holiday

2019

JUNE		JULY		AUGUST		SEPTEMBER		OCTOBER	
01.06.19	Sa.	01.07.19	Mo. *	01.08.19	Th.	01.09.19	Su.	01.10.19	Tu. // Pre Qualification
02.06.19	Su.	02.07.19	Tu. *	02.08.19	Fr.	02.09.19	Mo. //	02.10.19	We. ◆ End
03.06.19	Mo.	03.07.19	We. *	03.08.19	Sa.	03.09.19	Tu. //	03.10.19	Th. * Bankholiday Germany
04.06.19	Tu.	04.07.19	Th. *	04.08.19	Su.	04.09.19	We. //	04.10.19	Fr. * Bridge-Day
05.06.19	We.	05.07.19	Fr. *	05.08.19	Mo.	05.09.19	Th. //	05.10.19	Sa. *
06.06.19	Th.	06.07.19	Sa. *	06.08.19	Tu.	06.09.19	Fr. //	06.10.19	Su. *
07.06.19	Fr.	07.07.19	Su. *	07.08.19	We.	07.09.19	Sa.	07.10.19	Mo. ◆ Evaluation by ATB
08.06.19	Sa.	08.07.19	Mo.	08.08.19	Th.	08.09.19	Su.	08.10.19	Tu. * of Pre-Qualification
09.06.19	Su. Pentecost Sunday	09.07.19	Tu.	09.08.19	Fr.	09.09.19	Mo. //	09.10.19	We. * Autumholiday
10.06.19	Mo. Bankholiday Nor.&Ger.	10.07.19	We.	10.08.19	Sa.	10.09.19	Tu. // approval of all TD	10.10.19	Th. * Rogaland
11.06.19	Tu.	11.07.19	Th.	11.08.19	Su.	11.09.19	We. // by MUST	11.10.19	Fr. ■ Send TD
12.06.19	We.	12.07.19	Fr.	12.08.19	Mo.	12.09.19	Th. // Fitout: publishing	12.10.19	Sa. // (Fitout+Graphic)
13.06.19	Th.	13.07.19	Sa.	13.08.19	Tu.	13.09.19	Fr. ◆ by City build. Authority	13.10.19	Su. //
14.06.19	Fr.	14.07.19	Su.	14.08.19	We.	14.09.19	Sa. //	14.10.19	Mo. //
15.06.19	Sa.	15.07.19	Mo. ◆ MUST Content:	15.08.19	Th.	15.09.19	Su. //	15.10.19	Tu. //
16.06.19	Su.	16.07.19	Tu. Delivery of 100% Code	16.08.19	Fr. ◆ ATB: Deliver TD	16.09.19	Mo. ■ Tender Phase	16.10.19	We. //
17.06.19	Mo.	17.07.19	We. classification.	17.08.19	Sa.	17.09.19	Tu. // (Fitout+Graphic)	17.10.19	Th. //
18.06.19	Tu.	18.07.19	Th. Final input for all	18.08.19	Su.	18.09.19	We. ◆ Pre Qualification	18.10.19	Fr. //
19.06.19	We.	19.07.19	Fr. TD relevant issues	19.08.19	Mo. // examine by MUST &	19.09.19	Th. // Phase	19.10.19	Sa. //
20.06.19	Th. * Bankholiday Germany	20.07.19	Sa.	20.08.19	Tu. // City build. Authority	20.09.19	Fr. //	20.10.19	Su. //
21.06.19	Fr. * Bridge-Day	21.07.19	Su.	21.08.19	We. // prep. For publish	21.09.19	Sa. //	21.10.19	Mo. //
22.06.19	Sa. * Summerholiday	22.07.19	Mo.	22.08.19	Th. //	22.09.19	Su. //	22.10.19	Tu. //
23.06.19	Su. * Rogaland	23.07.19	Tu.	23.08.19	Fr. //	23.09.19	Mo. //	23.10.19	We. //
24.06.19	Mo. *	24.07.19	We.	24.08.19	Sa.	24.09.19	Tu. //	24.10.19	Th. //
25.06.19	Tu. *	25.07.19	Th.	25.08.19	Su.	25.09.19	We. //	25.10.19	Fr. //
26.06.19	We. *	26.07.19	Fr. ◆ ATB: 100% DD	26.08.19	Mo. //	26.09.19	Th. //	26.10.19	Sa. //
27.06.19	Th. *	27.07.19	Sa.	27.08.19	Tu. //	27.09.19	Fr. ■ Tender Phase	27.10.19	Su. //
28.06.19	Fr. *	28.07.19	Su.	28.08.19	We. //	28.09.19	Sa. // (HW, SW, Light)	28.10.19	Mo. //
29.06.19	Sa. *	29.07.19	Mo. ■ Tender Doc.	29.08.19	Th. //	29.09.19	Su. //	29.10.19	Tu. // (Fitout+Graphic)
30.06.19	Su. *	30.07.19	Tu. prep. Phase	30.08.19	Fr. //	30.09.19	Mo. //	30.10.19	We. ◆ TD DELIVERY
		31.07.19	We.	31.08.19	Sa.			31.10.19	Th. * Holiday

PROJECT SCHEDULE - NORWEGIAN PRINTING MUSEUM

Shortcuts:

SD Schematic Design
 DD Detailed Design
 TD Tender Documents

FB Feedback
 MUST Museum Stavanger
 ATB Atelier Brückner

■ Beginn of phase
 ◆ Milestone
 // Feedack time

■ Bankholiday Germany
 ■ Rogaland schoolbreak
 * Sandra on Holiday

2019

2020

NOVEMBER			DECEMBER			JANUARY			FEBRUARY			MARCH		
01.11.19	Fr.	* Bankholiday Germany	01.12.19	Su.	//	01.01.20	We.	* Bankholiday Nor.&Ger.	01.02.20	Sa.		01.03.20	Su.	
02.11.19	Sa.	*	02.12.19	Mo.	//	02.01.20	Th.	*	02.02.20	Su.		02.03.20	Mo.	
03.11.19	Su.	*	03.12.19	Tu.	//	03.01.20	Fr.	*	03.02.20	Mo.		03.03.20	Tu.	
04.11.19	Mo.	* Holiday	04.12.19	We.	//	04.01.20	Sa.	*	04.02.20	Tu.		04.03.20	We.	
05.11.19	Tu.	◆ ATB: Tender Doc.	05.12.19	Th.	//	05.01.20	Su.	*	05.02.20	We.	MUST: Contractor	05.03.20	Th.	
06.11.19	We.	Evaluation	06.12.19	Fr.	//	06.01.20	Mo.	* Bankholiday Germany	06.02.20	Th.	◆ Assignment	06.03.20	Fr.	
07.11.19	Th.	ATB: Delivery	07.12.19	Sa.	//	07.01.20	Tu.	//	07.02.20	Fr.	Break due to	07.03.20	Sa.	
08.11.19	Fr.	◆ Evaluation	08.12.19	Su.	//	08.01.20	We.	//	08.02.20	Sa.	arch. Delay	08.03.20	Su.	
09.11.19	Sa.		09.12.19	Mo.	//	09.01.20	Th.	//	09.02.20	Su.		09.03.20	Mo.	
10.11.19	Su.		10.12.19	Tu.	//	10.01.20	Fr.	//	10.02.20	Mo.		10.03.20	Tu.	
11.11.19	Mo.		11.12.19	We.	//	11.01.20	Sa.	//	11.02.20	Tu.		11.03.20	We.	
12.11.19	Tu.		12.12.19	Th.	//	12.01.20	Su.	//	12.02.20	We.	Bankholiday Norway	12.03.20	Th.	
13.11.19	We.	◆ Notification	13.12.19	Fr.	//	13.01.20	Mo.	//	13.02.20	Th.		13.03.20	Fr.	
14.11.19	Th.		14.12.19	Sa.	//	14.01.20	Tu.	//	14.02.20	Fr.		14.03.20	Sa.	
15.11.19	Fr.	Bankholiday Norway	15.12.19	Su.	//	15.01.20	We.	◆ Evaluation	15.02.20	Sa.		15.03.20	Su.	
16.11.19	Sa.		16.12.19	Mo.	//	16.01.20	Th.		16.02.20	Su.		16.03.20	Mo.	
17.11.19	Su.		17.12.19	Tu.	//	17.01.20	Fr.		17.02.20	Mo.		17.03.20	Tu.	
18.11.19	Mo.		18.12.19	We.	//	18.01.20	Sa.		18.02.20	Tu.		18.03.20	We.	
19.11.19	Tu.		19.12.19	Th.	//	19.01.20	Su.		19.02.20	We.		19.03.20	Th.	
20.11.19	We.	◆ MUST: Contractor	20.12.19	Fr.	//	20.01.20	Mo.		20.02.20	Th.		20.03.20	Fr.	
21.11.19	Th.	// Assignment	21.12.19	Sa.	* Christmas	21.01.20	Tu.		21.02.20	Fr.		21.03.20	Sa.	
22.11.19	Fr.	// (MH, MS, Light)	22.12.19	Su.	* Holiday	22.01.20	We.	◆ Notification	22.02.20	Sa.		22.03.20	Su.	
23.11.19	Sa.	// SECOND TENDER	23.12.19	Mo.	*	23.01.20	Th.		23.02.20	Su.		23.03.20	Mo.	
24.11.19	Su.	// Fitout + Graphic	24.12.19	Tu.	* Day off at MUST	24.01.20	Fr.		24.02.20	Mo.	Winterholiday	24.03.20	Tu.	
25.11.19	Mo.	//	25.12.19	We.	* Bankholiday Nor.&Ger.	25.01.20	Sa.		25.02.20	Tu.	Rogaland	25.03.20	We.	
26.11.19	Tu.	//	26.12.19	Th.	* Bankholiday Nor.&Ger.	26.01.20	Su.		26.02.20	We.		26.03.20	Th.	
27.11.19	We.	//	27.12.19	Fr.	*	27.01.20	Mo.		27.02.20	Th.		27.03.20	Fr.	
28.11.19	Th.	//	28.12.19	Sa.	*	28.01.20	Tu.		28.02.20	Fr.		28.03.20	Sa.	
29.11.19	Fr.	//	29.12.19	Su.	*	29.01.20	We.		29.02.20	Sa.		29.03.20	Su.	
30.11.19	Sa.	//	30.12.19	Mo.	*	30.01.20	Th.					30.03.20	Mo.	
			31.12.19	Tu.	* Day off at MUST	31.01.20	Fr.					31.03.20	Tu.	

PROJECT SCHEDULE - NORWEGIAN PRINTING MUSEUM

Shortcuts:

SD Schematic Design
 DD Detailed Design
 TD Tender Documents

FB Feedback
 MUST Museum Stavanger
 ATB Atelier Brückner

■ Beginn of phase
 ◆ Milestone
 // Feedack time

■ Bankholiday Germany
 ■ Rogaland schoolbreak
 * Sandra on Holiday

2020

APRIL		MAI		JUNE		JULY		AUGUST	
01.04.20	We.	01.05.20	Fr.	01.06.20	Mo.	01.07.20	We.	01.08.20	Sa.
02.04.20	Th.	02.05.20	Sa.	02.06.20	Tu.	02.07.20	Th.	02.08.20	Su.
03.04.20	Fr.	03.05.20	Su.	03.06.20	We.	03.07.20	Fr.	03.08.20	Mo.
04.04.20	Sa.	04.05.20	Mo.	04.06.20	Th.	04.07.20	Sa.	04.08.20	Tu.
05.04.20	Su.	05.05.20	Tu.	05.06.20	Fr.	05.07.20	Su.	05.08.20	We.
06.04.20	Mo.	06.05.20	We.	06.06.20	Sa.	06.07.20	Mo.	06.08.20	Th.
07.04.20	Tu.	07.05.20	Th.	07.06.20	Su.	07.07.20	Tu.	07.08.20	Fr.
08.04.20	We.	08.05.20	Fr.	08.06.20	Mo.	08.07.20	We.	08.08.20	Sa.
09.04.20	Th.	09.05.20	Sa.	09.06.20	Tu.	09.07.20	Th.	09.08.20	Su.
10.04.20	Fr.	10.05.20	Su.	10.06.20	We.	10.07.20	Fr.	10.08.20	Mo.
11.04.20	Sa.	11.05.20	Mo.	11.06.20	Th.	11.07.20	Sa.	11.08.20	Tu.
12.04.20	Su.	12.05.20	Tu.	12.06.20	Fr.	12.07.20	Su.	12.08.20	We.
13.04.20	Mo.	13.05.20	We.	13.06.20	Sa.	13.07.20	Mo.	13.08.20	Th.
14.04.20	Tu.	14.05.20	Th.	14.06.20	Su.	14.07.20	Tu.	14.08.20	Fr.
15.04.20	We.	15.05.20	Fr.	15.06.20	Mo.	15.07.20	We.	15.08.20	Sa.
16.04.20	Th.	16.05.20	Sa.	16.06.20	Tu.	16.07.20	Th.	16.08.20	Su.
17.04.20	Fr.	17.05.20	Su.	17.06.20	We.	17.07.20	Fr.	17.08.20	Mo.
18.04.20	Sa.	18.05.20	Mo.	18.06.20	Th.	18.07.20	Sa.	18.08.20	Tu.
19.04.20	Su.	19.05.20	Tu.	19.06.20	Fr.	19.07.20	Su.	19.08.20	We.
20.04.20	Mo.	20.05.20	We.	20.06.20	Sa.	20.07.20	Mo.	20.08.20	Th.
21.04.20	Tu.	21.05.20	Th.	21.06.20	Su.	21.07.20	Tu.	21.08.20	Fr.
22.04.20	We.	22.05.20	Fr.	22.06.20	Mo.	22.07.20	We.	22.08.20	Sa.
23.04.20	Th.	23.05.20	Sa.	23.06.20	Tu.	23.07.20	Th.	23.08.20	Su.
24.04.20	Fr.	24.05.20	Su.	24.06.20	We.	24.07.20	Fr.	24.08.20	Mo.
25.04.20	Sa.	25.05.20	Mo.	25.06.20	Th.	25.07.20	Sa.	25.08.20	Tu.
26.04.20	Su.	26.05.20	Tu.	26.06.20	Fr.	26.07.20	Su.	26.08.20	We.
27.04.20	Mo.	27.05.20	We.	27.06.20	Sa.	27.07.20	Mo.	27.08.20	Th.
28.04.20	Tu.	28.05.20	Th.	28.06.20	Su.	28.07.20	Tu.	28.08.20	Fr.
29.04.20	We.	29.05.20	Fr.	29.06.20	Mo.	29.07.20	We.	29.08.20	Sa.
30.04.20	Th.	30.05.20	Sa.	30.06.20	Tu.	30.07.20	Th.	30.08.20	Su.
		31.05.20	Su.			31.07.20	Fr.	31.08.20	Mo.

PROJECT SCHEDULE - NORWEGIAN PRINTING MUSEUM

Shortcuts:

SD Schematic Design
 DD Detailed Design
 TD Tender Documents

FB Feedback
 MUST Museum Stavanger
 ATB Atelier Brückner

■ Beginn of Phase
 ◆ Mile Stone
 // Feedack Time

Bankholiday Germany
 Rogaland Schoolbreak
 * Sandra on Holiday

2020

2021

SEPTEMBER		OCTOBER		NOVEMBER		DECEMBER		JANUARY											
				Implementation Furniture Fitout				Impl. Media Hardware/Graphics											
01.09.20	Tu.	//		01.10.20	Th.			01.11.20	Su.			01.12.20	Tu.			01.01.21	Fr.		Bankholiday Nor.&Ger.
02.09.20	We.	//		02.10.20	Fr.			02.11.20	Mo.			02.12.20	We.			02.01.21	Sa.		
03.09.20	Th.	// Approval		03.10.20	Sa.			03.11.20	Tu.			03.12.20	Th.			03.01.21	Su.		
04.09.20	Fr.	◆ by MUST/ATB		04.10.20	Su.			04.11.20	We.			04.12.20	Fr.			04.01.21	Mo.		
05.09.20	Sa.			05.10.20	Mo.			05.11.20	Th.			05.12.20	Sa.			05.01.21	Tu.		
06.09.20	Su.			06.10.20	Tu.			06.11.20	Fr.			06.12.20	Su.			06.01.21	We.		
07.09.20	Mo.	◆ Pre Production		07.10.20	We.			07.11.20	Sa.			07.12.20	Mo.			07.01.21	Th.		
08.09.20	Tu.			08.10.20	Th.			08.11.20	Su.			08.12.20	Tu.			08.01.21	Fr.		
09.09.20	We.			09.10.20	Fr.			09.11.20	Mo.	◆ Workshop		09.12.20	We.			09.01.21	Sa.		
10.09.20	Th.			10.10.20	Sa.			10.11.20	Tu.	Warehouse Visti		10.12.20	Th.			10.01.21	Su.		
11.09.20	Fr.			11.10.20	Su.			11.11.20	We.	Final Approval		11.12.20	Fr.			11.01.21	Mo.		
12.09.20	Sa.			12.10.20	Mo.			12.11.20	Th.	by MUST/ATB		12.12.20	Sa.			12.01.21	Tu.		
13.09.20	Su.			13.10.20	Tu.			13.11.20	Fr.			13.12.20	Su.			13.01.21	We.		
14.09.20	Mo.			14.10.20	We.	◆ by MUST/ATB		14.11.20	Sa.			14.12.20	Mo.			14.01.21	Th.		
15.09.20	Tu.			15.10.20	Th.	50% Interim		15.11.20	Su.			15.12.20	Tu.			15.01.21	Fr.		
16.09.20	We.			16.10.20	Fr.	Approval		16.11.20	Mo.	■ Spatial Fitout		16.12.20	We.	◆ ATB Site Visit		16.01.21	Sa.		
17.09.20	Th.			17.10.20	Sa.			17.11.20	Tu.	on Site		17.12.20	Th.			17.01.21	Su.		
18.09.20	Fr.			18.10.20	Su.			18.11.20	We.			18.12.20	Fr.			18.01.21	Mo.		
19.09.20	Sa.			19.10.20	Mo.			19.11.20	Th.			19.12.20	Sa.			19.01.21	Tu.		
20.09.20	Su.			20.10.20	Tu.			20.11.20	Fr.			20.12.20	Su.	Provisional		20.01.21	We.		
21.09.20	Mo.			21.10.20	We.			21.11.20	Sa.			21.12.20	Mo.	Christmas		21.01.21	Th.	◆ ATB Site Visit	
22.09.20	Tu.			22.10.20	Th.			22.11.20	Su.			22.12.20	Tu.	Holiday		22.01.21	Fr.	◆ Finish Fitout	
23.09.20	We.			23.10.20	Fr.			23.11.20	Mo.			23.12.20	We.			23.01.21	Sa.		
24.09.20	Th.			24.10.20	Sa.			24.11.20	Tu.			24.12.20	Th.	Day off at MUST		24.01.21	Su.		
25.09.20	Fr.			25.10.20	Su.			25.11.20	We.	◆ ATB Site Visit		25.12.20	Fr.	Bankholiday Nor.&Ger.		25.01.21	Mo.	// week 01	
26.09.20	Sa.			26.10.20	Mo.			26.11.20	Th.			26.12.20	Sa.	Bankholiday Nor.&Ger.		26.01.21	Tu.	// All furnitures	
27.09.20	Su.			27.10.20	Tu.			27.11.20	Fr.			27.12.20	Su.			27.01.21	We.	// Off-gassing	
28.09.20	Mo.			28.10.20	We.			28.11.20	Sa.			28.12.20	Mo.			28.01.21	Th.	// acc. to conservatory	
29.09.20	Tu.			29.10.20	Th.			29.11.20	Su.			29.12.20	Tu.			29.01.21	Fr.	// requirement	
30.09.20	We.			30.10.20	Fr.			30.11.20	Mo.			30.12.20	We.			30.01.21	Sa.	//	
				31.10.20	Sa.							31.12.20	Th.			31.01.21	Su.	//	

PROJECT SCHEDULE - NORWEGIAN PRINTING MUSEUM

Shortcuts:

SD Schematic Design
 DD Detailed Design
 TD Tender Documents

FB Feedback
 MUST Museum Stavanger
 ATB Atelier Brückner

■ Beginn of Phase
 ◆ Mile Stone
 // Feedack Time

■ Bankholiday Germany
 ■ Rogaland Schoolbreak
 * Sandra on Holiday

2021

2021

FEBRUARY			MARCH			APRIL			MAY			JUNE				
Implementation Media Software																
01.02.21	Mo.	//	Off-gassing week 02	01.03.21	Mo.	//	Off-gassing week 06	01.04.21	Th.		Preparation	01.05.21	Sa.		01.06.21	Tu.
02.02.21	Tu.	//		02.03.21	Tu.	//		02.04.21	Fr.		Cleaning	02.05.21	Su.		02.06.21	We.
03.02.21	We.	//		03.03.21	We.	//		03.04.21	Sa.			03.05.21	Mo.		03.06.21	Th.
04.02.21	Th.	//		04.03.21	Th.	//		04.04.21	Su.			04.05.21	Tu.		04.06.21	Fr.
05.02.21	Fr.	//		05.03.21	Fr.	//		05.04.21	Mo.	◆	Opening NGM	05.05.21	We.		05.06.21	Sa.
06.02.21	Sa.	//		06.03.21	Sa.	//		06.04.21	Tu.			06.05.21	Th.		06.06.21	Su.
07.02.21	Su.	//		07.03.21	Su.	//		07.04.21	We.			07.05.21	Fr.		07.06.21	Mo.
08.02.21	Mo.	//	Off-gassing week 03	08.03.21	Mo.	■	Implementing Exhibits	08.04.21	Th.			08.05.21	Sa.		08.06.21	Tu.
09.02.21	Tu.	//		09.03.21	Tu.			09.04.21	Fr.			09.05.21	Su.		09.06.21	We.
10.02.21	We.	//		10.03.21	We.			10.04.21	Sa.			10.05.21	Mo.		10.06.21	Th.
11.02.21	Th.	//		11.03.21	Th.			11.04.21	Su.			11.05.21	Tu.		11.06.21	Fr.
12.02.21	Fr.	//		12.03.21	Fr.			12.04.21	Mo.			12.05.21	We.		12.06.21	Sa.
13.02.21	Sa.	//		13.03.21	Sa.			13.04.21	Tu.			13.05.21	Th.		13.06.21	Su.
14.02.21	Su.	//		14.03.21	Su.			14.04.21	We.			14.05.21	Fr.		14.06.21	Mo.
15.02.21	Mo.	//	Off-gassing week 04	15.03.21	Mo.			15.04.21	Th.			15.05.21	Sa.		15.06.21	Tu.
16.02.21	Tu.	//		16.03.21	Tu.			16.04.21	Fr.			16.05.21	Su.		16.06.21	We.
17.02.21	We.	//		17.03.21	We.			17.04.21	Sa.			17.05.21	Mo.		17.06.21	Th.
18.02.21	Th.	//		18.03.21	Th.			18.04.21	Su.			18.05.21	Tu.		18.06.21	Fr.
19.02.21	Fr.	//		19.03.21	Fr.			19.04.21	Mo.			19.05.21	We.		19.06.21	Sa.
20.02.21	Sa.	//		20.03.21	Sa.			20.04.21	Tu.			20.05.21	Th.		20.06.21	Su.
21.02.21	Su.	//		21.03.21	Su.			21.04.21	We.			21.05.21	Fr.		21.06.21	Mo.
22.02.21	Mo.	//	Off-gassing week 05	22.03.21	Mo.	■	TestingPhase	22.04.21	Th.			22.05.21	Sa.		22.06.21	Tu.
23.02.21	Tu.	//		23.03.21	Tu.			23.04.21	Fr.			23.05.21	Su.		23.06.21	We.
24.02.21	We.	//		24.03.21	We.	◆	ATB Site Visit	24.04.21	Sa.			24.05.21	Mo.		24.06.21	Th.
25.02.21	Th.	//		25.03.21	Th.			25.04.21	Su.			25.05.21	Tu.		25.06.21	Fr.
26.02.21	Fr.	//		26.03.21	Fr.			26.04.21	Mo.			26.05.21	We.		26.06.21	Sa.
27.02.21	Sa.	//		27.03.21	Sa.			27.04.21	Tu.			27.05.21	Th.		27.06.21	Su.
28.02.21	Su.	//		28.03.21	Su.			28.04.21	We.			28.05.21	Fr.		28.06.21	Mo.
				29.03.21	Mo.			29.04.21	Th.			29.05.21	Sa.		29.06.21	Tu.
				30.03.21	Tu.	◆	ATB Site Visit	30.04.21	Fr.			30.05.21	Su.		30.06.21	We.
				31.03.21	We.	◆	Final Finish					31.05.21	Mo.		01.07.21	Th.