

ID	Aktiv	Aktivitetsnavn	Varighet	Start	Slutt	Foregående aktiviteter	2023																																
							sep 22	05	12	19	26	okt 22	03	10	17	24	nov 22	31	07	14	21	des 22	28	05	12	19	26	jan 23	02	09	16	23	feb 23	30	06	13	20	mar 23	27
1																																							
2		Konkurranse og kontrahering	58 dager	ti 06.09.22	to 24.11.22																																		
3		Konkurransegrunnlag	25 dager	ti 06.09.22	ma 10.10.22																																		
4		KS Innkjøp	3 dager	ma 10.10.22	on 12.10.22	3																																	
5		Utlysning	0 dager	to 13.10.22	to 13.10.22	4AS+1 dag																																	
6		Tilbudsfase	21 dager	fr 14.10.22	fr 11.11.22	5																																	
7		Tilbudsbefaring	1 dag	fr 21.10.22	fr 21.10.22	5AS+5 dager																																	
8		Tilbudsfrist	0 dager	fr 11.11.22	fr 11.11.22	6																																	
9		Kontroll tilbud	3 dager	ma 14.11.22	on 16.11.22	8																																	
10		Innstilling	0 dager	on 16.11.22	on 16.11.22	9																																	
11		Karenstid	5 dager	to 17.11.22	on 23.11.22	10																																	
12		Kontraktingåelse	1 dag	to 24.11.22	to 24.11.22	11																																	
13																																							
14		Utførelse	85 dager	to 24.11.22	to 23.03.23																																		
15		Oppstart	0 dager	to 24.11.22	to 24.11.22	12																																	
16		Gjennomføring	80 dager	ma 28.11.22	fr 17.03.23	15AS+1 dag																																	
17		Fullskaletest	2 dager	ma 20.03.23	ti 21.03.23	16																																	
18		Opplæring	2 dager	on 22.03.23	to 23.03.23	17																																	
19		Sluttfrist	0 dager	to 23.03.23	to 23.03.23	18																																	